West Seattle Bridge Community Task Force

Meeting #19 May 12, 2021



Agenda

- Welcome, agenda overview, and introductions
- Bridge updates
- Low bridge access update
- Reconnect West Seattle Implementation Plan and Updates
- Next Steps

Please note, audio and video for this event is being livestreamed and afterward will be available online and accessible to media.



Ensuring CTF meetings are accessible

- Use the chat feature sparingly; please raise your "hand" instead if you want to ask a question or make a statement
- Identify yourself every time you speak or ask a question
- If referencing something on the screen, please clearly describe it
- For questions that do make it into the chat, co-chairs/facilitators will name the CTF member and read out the question
- Shortcuts for screen-reader software include
 - Alt + A to mute and unmute
 - Alt + V to turn on or off the camera
 - Alt + Y to raise and lower your hand



Community reflection

What are you hearing about the project through your community and your networks?

What do you want to learn more about in future meetings?



Bridge Updates

Greg Izzo, SDOT May 12, 2021



High and low bridge rehabilitation updates

Schedule and budget

- Keeping pace with our aggressive schedule
- Next update will occur this summer (~60% design)

High bridge stabilization

• Phase 1 stabilization is performing as expected

Contracting

- Three firms interviewed
- Contractor selection on schedule for this month
- Community Workforce Agreement still pending USDOT approval





Low and high bridge structural rehabilitation construction schedules (preliminary design)

	2020		202	21	2022					
	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
High Bridge Structural Rehabilitation	Preliminary de RFQPA	esign + issue final design, permitting + materials procurement		rmitting +	Rehabilitation	/construction				
Low Bridge Structural Rehabilitation	Preliminary de RFQPA	lesign + issue final design, permitting materials procurement		rmitting +	Rehabilitation	ation/construction				
Кеу	Project design			Project construc	tion					

Note: Schedule and budget will be updated after we reach intermediate design, likely in summer; this information is subject to change.



Low bridge projects update

Controls Project:

- Remains on schedule for completion
- Contractor Advertisement in Q2
- Continuing permitting and detail design work for horizontal directional drill (HDD)
 - Contractor Advertisement for HDD this summer

Lift Cylinder Project:

- Remains on schedule for completion
- Lift frame design this summer, followed by fabrication
- Cylinder seals arrived in April. Once cylinder is repaired, will ship it to the bridge for installation after lifting frame is ready



The control tower for the Spokane St Swing Bridge (low bridge) is nested between the low and high bridges



Low bridge Improvements Projects

	2020	2021					
	Q4	Q1	Q2	Q3	Q4		
Low Bridge Controls Project	Design	Finalize design + adv	ertisement	Procurement + testing	Construction		
Low Bridge Communications and Horizontal Directional Drill (HDD)	Design + permitting			Finalize design + advertisement	Construction		
Low Pridge Lift Cylinder Project		Seals + repair			Construction		
Low Bridge Lift Cylinder Project			Design + procure lift	ing frame	Construction		

Кеу	Project design	Project construction





Emergency vehicles and the bridges

Could emergency vehicles use the high bridge in its current state of repair?

- Each end of the bridge is locked to prevent unauthorized access
- Phase 1 repairs stabilized the bridge but not to a level where it can take live traffic without the risk of additional cracking
- There's a small window for access: Emergency vehicles would not be permitted to be on the high bridge while contractor performs work
- Keeping risks low keeps the project on schedule and on budget



Emergency vehicles and the bridges





Department of Transportation

Discussion/Q&A



Low bridge access updates

Maureen Sheehan, SDOT and Matt Beaulieu, SDOT May 12, 2021



Key activities now

- Launched Access Request Form on April 28 in eight languages
- Granted access to 60 lifesaving medical treatment applicants
- Processing over 600 online and paper applications
- Supporting application process for BIPOC-owned businesses and providing inlanguage support to community
- Needed to receive applications by May 15 for access to the low bridge on June 1
- For access July 1, complete application must be submitted by June 15
- Applicants must meet criteria, apply, provide a license plate, and receive approval from SDOT before using the low bridge; existing users remain unchanged through May 31

Seattle

Help us share the access request form

Outreach toolkit

- Press release
- Digital and print ad
- Factsheet
- FAQ document
- Social media posts





WEST SEATTLE HIGH-RISE BRIDGE PROJECT

HOW TO APPLY

SWING BRIDGE (LOW BRIDGE)

EXPANDED ACCESS TO THE SPOKANE ST





April 2021

SEE IF

You

QUALIEV

Common questions about low bridge access

- What **types of businesses** qualify?
 - Those with a City of Seattle business license associated with a retail or restaurant NAICS code
- How many trips do I get a month?
 - West Seattle business: 10 roundtrips per business per month
 - Maritime/Industrial business proximate to the low bridge: 5 roundtrips per business per day
 - ILWU: 225 roundtrips per day
 - Medical users: limited to trips to/from life-saving medical treatment and on-call medical shifts
- When will I get access after I apply?
 - Applications due by the 15th of the month for access the following month. For example, for access beginning June 1, SDOT must receive your completed forms by May 15.
 - Life-Saving medical is on a rolling basis and access is granted at the beginning and middle of the month

of Seattle

Common questions about low bridge access

• What does **urgent** mean?

- Both unplanned and critical to support the business, such as a trip for needed supplies
- Low bridge use is not authorized for regular commute trips
- Do you have to live in West Seattle to apply?
 - No, you do not need to live in West Seattle to apply but must meet all other requirements
 - West Seattle-based business address must be located in zip codes: 98106, 98126, 98136, 98116

• How long will access last?

- Life- saving medical patients need to re-apply in 3 months
- Businesses just apply once
- All access is **temporary and can be reduced or revoked** if: the business or individual is taking too many trips or if there are just too many trips on the low bridge.
- We expect **significant reductions** in authorized trips in early 2022 with higher freight volumes on the low bridge.

of Seattle




Data and monitoring report

- •Citywide volume trends
- •Low Bridge Volumes
- Violations
- Capacity
- •Corridor performance / recovery time



Citywide Traffic Volumes - A Snapshot 2019-2021



City of Seattle

Data and Analysis: Low Bridge Weekday Vols - % Change from Baseline


- All-hour and restrictedhour volumes trend together
- Photo enforcement started on Jan 11. Baseline is week before enforcement.
- Volumes had been creeping back up through mid-April but decreased last week and remain well below baseline, especially during enf. hours






Data and Analysis: Low Bridge Violations

- Remained steady for several weeks at ~500 violations/day but now trending upward.
- Large spike in mid-April but have since returned to 600-700 per day.
- About half of daily violations are first-time warnings, half are citations.





Low bridge volumes - Westbound, April 19-25




Department of Transportation

22



Low bridge volumes - Eastbound, April 19-25




Department of Transportation



Next Steps - operations

- Daily and monthly number of trips may be adjusted upwards or downwards based on low bridge use
- Monitoring and data analysis continues Gener to inform the number of trips that can be taken monthly
- Preparations will begin **for future changes** to maintain the low bridge corridor
- Outreach and engagement will take many forms as it continues to inform our approach to regulating low bridge access







Discussion/Q&A



Reconnect West Seattle

Sara Zora May 12, 2021



Home Zone construction update

 It's happening – construction mailers to South Park, Highland Park and Georgetown neighbors

South Park	Georgetown	Highland Park
18 speed humps	7 speed humps	About 30 of 60 speed humps
Phase 1 of 8th Ave S trail improvements	5 radar feedback signs	5 speed cushions on 9th Ave SW and SW Henderson St
40 trees planted	Tree trimming in preparation for Pilot Stay Healthy Street (SHS) Loop installation	1 radar feedback sign
North Home Zone Stay Healthy Street (SHS)		Painted curb bulbs on 9th Ave SW






West Marginal Way – access and safety improvements

Duwamish Longhouse:

- West side sidewalk installation third and fourth weekends in May
- Interim signal and crosswalk late August/September





RWS Mobility Action Plan – stay local





- Stay local:
 - Sal the Salmon has tips for you https://sdotblog.seattle.gov/2021/04/14/spokessalmon-sal/
 - Sidewalk beveling projects
 - Georgetown
 - Westwood-Highland Park
 - Upcoming:
 - South Park, various business districts in West Seattle
- Travel Options Stay Local webpage:

https://www.seattle.gov/transportation/projects-and-programs/programs/westseattle-duwamish-valley-travel-options/stay-local





Sidewalk Beveling



Reconnect West Seattle schedule

	2020	2021				2022				
	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
2020 projects	2020 projects complete									
	2021 project planni									
2021 projects		2021 project design								
	_		2021 project constr	uction						
		2022 project plannin	9							
2022 projects				2022 project design						
						2022 project constru	uction			
Home Zone projects	2021 project	2021 project design								
	planning	Home Zone construction								
Longhouse / W Marginal Way	2021 project planning	2021 project design	1 1 1 1 1 1 1 1	1		2022 project design		Project construction		
improvements			Longhouse signal /	sidewalk / other impr	ovements					
Transit spot improvements	2021 project planni	2021 project design								
fransit spot inipi overnents			2021 project constr	uction						
Traffic mitigation	2021 project construction Detour route improvements / mitigation of impacts – continuous analysis, project vetting, delivery of improvements, and data monitoring									
in anno initigation	Racial equity analysis and focused community conversations									
Mobility Action Plan	Travel options outreach									
	Partner conversati			Transit service inve	Transit service investments and increased employer shuttles					
Кеу	Project / program p	lanning		Project design			Project construction	on / program roll-out		





Discussion/Q&A



Next steps

Paulina López and Greg Nickels May 12, 2021



Next CTF meeting: Thursday, June 10 at 4 pm

Reminder: Complete Reflection Form

Bridges

- Updates for high and low bridge projects
- GC/CM contractor selection

Traffic

- 2022 Reconnect West Seattle projects
- Mobility Action Plan updates

Planning

Bridge Replacement Study introduction





www.seattle.gov/transportation/WestSeattleBridge





